Connecting the East Orlando Communities <u>UPDATE</u>

Update of ATCMTD Progress

December 2018

MetroPlan Orlando

ATCMTD Award

\$11.9M Award \$52M Match

(Previous, Future, and O&M Expenditures)



Reminder



Reminder

- 4 Key Focus Areas
 - PedSafe Improving Pedestrian Safety
 - Greenway Improving Mobility
 - Smart Community Enabling Smart City of Tomorrow
 - SunStore Data Management
- Lots of Technology Threaded together
 - Autonomous Vehicles
 - Connected Vehicle
 - Smart Signals
 - Transit Kiosks
 - Lidar
 - Computer Vision
 - Machine Learning

Collaborative Effort








ON-BOARD UNITS (OBU)

SMART ROADSIDE UNITS




Pedestrians, bicyclists, and motorists do not need a physical OBU, they can emulate one on their smartphones. Automated performance metrics will enable real-time incident and congestion management.






Latest and Greatest Roadside Technology





Scalability and Portability


- Manage major corridors throughout the District
- Inside and outside of MetroPlan Orlando







Smart**Community**



Transferable Components

- Modular Software
 - Route and Mode Choice Engine
 - Can be used connect LYNX, Votran, Sunrail, Uber, LYFT, ZipCar, and Juice
 - OBU software
 - Can be integrated into existing Apps to get CV benefits or made standalone





SunStore

- Engine the makes everything work
- Performance Management
- Keeping everyone on same page
- Latest and Greatest Technology for Data Management





Update



Last Quarter

- Continued plans development
 - SR 434 Connected Vehicle (CV) Pilot Project, PedSafe, Greenway at 90%
 - Dedicated Short-Range Communication (DSRC) device spectrum testing completed
 - Continued Seminole County interoperability testing for CV technologies.
- Regional Integrated Corridor Management System (R-ICMS)
 - Completion of Preliminary Design documentation
 - Critical Design documentation review has begun and is a continuing effort.
- Procurement of traffic signalization hardware

Last Quarter

- Developed app for signal data collection
- Improved ATSPM performance with indexing
- Completed Route and Mode Choice feasibility study,
 - Minimal technical requirements, and design concept started
- Request for Information (RFI) for transit kiosk closed
- Request for Information (RFI) for the Autonomous Vehicle (AV) shuttle received and reviewed vendor responses

Last Quarter

- Renewal licenses for SunStore. Progressed to testing bulk data download. Complete Token and Role Manager
- Continued university research efforts include:
 - Automated Machine Learning for Signal Timing Research
 - Automated Incident detection
- Transit Signal Priority Phase 3 shortlisted
- Completed preliminary ATCMTD Pre Deployment literature review, identified performance measures, and started data collection

					2	018									2019									2020								2021									20
	1	F	M	A I			A S	0	N	D	JF	M	A			A	\$	0 1	I D	1	FN	1 A			A S	0	N D	1	F M	A				5	0 1	N D	1	FN	4 A	M	Л
Greenway																																									
		\square	-	-	_			-		- 7	k i				—	-	-					—		—			_		_				_			_		\pm	—	-	-
Connected Vehicle Pliot on SR 434										ť														+									-					_		+	
	\square	\square	-	-	-			-		\pm	-												\vdash					\square	-				-					+		+	
Multimodal Integrated Corridor Management System w/ Signal Optimization		\square		-						-		+				\square	-					-		-									-					+	+	+	
Tools (USDOT Software)	\square	\vdash		-																				+				+	_				+		-	-	+	+	+	++	
Signal Timings of ICM Response Plans	+	\vdash	+	+	+																																				
ICM Model Work	+ +	\vdash	-	+	-																																				-
ICM Operations (State)	+ +		-	-	-			-																																	
ICM Operations (Federal)	+ +	\vdash	+	+	+			-		-	_	-																										—			-
	+ +	⊢	+	+	+-											+++	+	-	+	++	+	+-	++	+-	+++			+++	-	+	-	+	+	++	-	+-	⊢	+	+-	++	_
Transit Signal Priority	\vdash	+	+	+	+	+ +				-						-					+	+		+	++								-					\pm		<u>+</u> +	7
	\vdash	\vdash	+	+	+	+	\vdash													+	+	+	++	+	++			tΓ	EGEND:												-
	+ +	+ +	-	+	+			-		+	*		++	+	+	+ +	-		-	++	+	+	++	+	++				lesign												-
Automated Traffic Signal Performance Measures		+	-	-	-			-		-	-12		1 - 1	+											++				onstruct	lon											-
Automated frame agran Performance measures	\vdash	+	-	+	+	+ +		-	+	-	+	+	-	-															onstruct	ion Engl	ineering	and In	spectio	in (CEI)	(Integral	tion					-
Adeptive Traffic Signal Interface w/ Track Positive Train Control	+	\vdash	+	+	+-			+	\mapsto	+	+	+	H	+	+	-					+			+		+			peration											-	_
response manne agree mentere by meth robure men control			-	-	+-			-	\vdash	+	++		⊢	+	+	++	+	+	+-	⊢	+	+-	++	+-	\vdash				lesearch											-	_
front Backing	\vdash	$\left \right $	-	-	-			-		-	*	-	\vdash	+										-	++	+		P	roductio	n Date	*										_
Smart Parking	\vdash	\vdash	+	+	+	+++	\vdash	-	\vdash	+	+	+	+++	\rightarrow			-	_			-	_			++			17				-			_					₽ +-	_
A deather filmed freehold in deather	+ +	\mapsto	\rightarrow	+	+	+ +		-	\mapsto	-	_	-	-	_			-		-	\rightarrow		+		-		-		++	\rightarrow	+ +	-	-	+-		-	+	⊢	+	+-	++	_
Adeptive Signal Control Technology			_	-	_	-	_	-		_	_			_					-		_	+		+		-			_	-	_	_	-		_	_	-	<u> </u>	+-	+++	_
PedSafe		$ \rightarrow $	_	_				-		-	<u> </u>			_	_	\rightarrow	-			\rightarrow		-		-				\rightarrow				_	_				\rightarrow		-	4	
		$ \downarrow$	_					-		_	×	1	$ \rightarrow $	_			_									$ \rightarrow $				+		_	_			_	\vdash	\rightarrow	4	\rightarrow	_
Connected Vehicle Collision and Detection System Infrastructure	\square	$ \rightarrow $	_	_		$ \rightarrow $		-	$ \rightarrow $	_	_	-	$ \rightarrow $	_											\vdash			$ \rightarrow $	_			_	-	\square			\vdash	\rightarrow	_		
																																							\perp		_
University of Arizona Application Enhancements																																									_
																																									_
SmartCommunity																																									
											_ ★	1																													
Connected Vehicle																																									
Autometed Shuttle Service																																									
										*						\square																									_
Route and Mode Choice Engine																																									
								-		×		-																												\square	
Mobility on Demand																																									
								-		-	*		\square		-																							_	+	-	-
Parking Management				-							-		\square	-														\square					-			-		-	+	+	-
	\square	\vdash	+	-	-			-	+	+	-	-	\square	-														\square	-				+		-	-		+	+	++	-
		\vdash	-	-				-		+	×	1	\square	-	+	-	-		—	-		-						+				-	+-	+			+	+	+	++	-
Mobility Klosks w/ Verification CCTV								-			-12			-														+	-		-	+	+		+	+		+	+	++	-
	\vdash	\vdash	+	+	+		\vdash	-	++	\pm	+	-	+	-											++			+	-		+	\pm	+		-	+	+	\pm	+	++	-
Solar/Renewable Resources	+ +	+	-	+	+	++		-	+																				-		-	+	+-	+	-	+	+	+	+	++	-
SunStore			-																			-		-														+			
Infrastructure	-		-	-	-											1 1	-						-	-				-			-	+		H			-		-		-
Licensing	+	\vdash	-+-	+	+											++	+	+	+	++	+	+-	++	+-	++-			⊢		+	-	+	+-	⊢		-	⊢	+	+-	++	_
System Support Oversight and Prevention	+	\mapsto	-	+	+																																	+		+++	-
	+	\vdash	\rightarrow	-	-													-																					-	4	E.
System Support Devices	+	\mapsto	\rightarrow	-	+-																																		-	4-	ſ,
IT Infrestructure for SunStore	+	\vdash	\rightarrow	_	-																																			4	
Licensing for ICM						\square									-	\square						-		-				\square						\square			\square			\rightarrow	_
Operations Fadility Upgrades to Support ICM																																									_
Connection to Law Enforcement - Public Safety Application																																									
Effort Wide																																									
Before and After Study															T									T															T		
Research (State Funded)																																									
	-	-											_																					-							_

Next Quarter

- Construction Plans coming in February.
- ICMS
 - Iteration One to be completed in December
 - Iteration Two to be complete in March
- Expect bring 300+ signals fully into ATSPM, with 700 more remaining
- Route and Mode Choice and OBU emulator ITB to be advertised in January
- Autonomous Shuttle to advertise this calendar year
- Transit Signal Priority (TSP) design-build project to begin in Quarter 4.
- Key performance measures to be collected by January

Thank You.

- Jeremy Dilmore
- 719 S Woodland Blvd
 DeLand, FL 32720
- (386) 943-5360
- Jeremy.Dilmore@dot.state.fl.us

